

**Grantee: Nashville-Davidson, TN**

**Grant: B-10-MF-47-0002**

**July 1, 2012 thru September 30, 2012 Performance Report**

---



**Grant Number:**

B-10-MF-47-0002

**Obligation Date:****Award Date:**

11/10/2010

**Grantee Name:**

Nashville-Davidson, TN

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**LOCCS Authorized Amount:**

\$33,089,813.00

**Grant Status:**

Active

**QPR Contact:**

Angela Hubbard

**Estimated PI/RL Funds:**

\$9,360,000.00

**Total Budget:**

\$42,449,813.00

## Disasters:

### Declaration Number

FEMA-1909-TN

## Narratives

### Disaster Damage:

#### THE EFFECT OF THE DISASTER AND METRO'S RECOVERY NEEDS

On May 1 and 2, 2010, Middle Tennessee experienced unprecedented rainfall which caused extensive flooding and damage throughout Metropolitan Nashville-Davidson County. As a result, President Obama declared Davidson County a Federal Disaster Area on May 4, 2010 (FEMA Declaration Number: FEMA-1909-DR). Damage to private property is estimated at \$2 billion, while damage to public buildings and infrastructure is estimated at \$300 million. Economic losses are expected to be in the billions.

#### Areas Affected by the Disaster

Damage in Metro Nashville was widespread, with over 11,000 properties in 36 zip codes affected by the flood. (See Appendix A for a map of affected areas.) Households, businesses, and major cultural and entertainment venues were impacted.

- Over 9,000 residential properties sustained damage. Approximately 5,850 affected properties are located outside of the 100-year floodplain. A total of 305 damaged homes located in vulnerable areas are currently included in the initial phase of the Hazard Mitigation ("buyout") program, which has an estimated cost of \$64 million.
- An estimated 2,700 businesses throughout Metro Nashville sustained flood damage. Of these, approximately 40% were retail properties, 10% were warehouse and storage properties, 8% were office properties, 6% were assorted commercial use, and the remainder were associated with self-employed and residential settings. Businesses in Metro Nashville with flood damage account for at least \$3.6 billion in annual revenue. Over 14,000 employees work at these businesses.
- Damage to major cultural and entertainment venues resulted in a drastic decline of tourism in "Music City" causing an economic hardship for businesses and economic losses for Metro Nashville. Damage to the Grand Ole Opry House, a major tourist destination was estimated between \$17,000,000 and \$20,000,000. Other attractions, such as the Gaylord Opryland Hotel, the Schermerhorn Symphony Center, and the Country Music Hall of Fame sustained significant damage.
- Damage to public buildings and infrastructure was reported throughout Metro Nashville. On May 3, 2010, 115 roads in Metro Nashville were closed to traffic. The K.R. Harrington water treatment plant — one of two water treatment plants in Nashville-Davidson County — sustained significant damage and was out of operation for approximately one month. To ensure the drinking water supply remained sufficient for basic health and hygiene needs, Metro Water Services implemented water conservation measures. Businesses that relied on drinking water from the public system for plant nursery stock or car washing were ordered to cease such use, and, as a result, suffered economic losses.

#### Federal, State, and Other Disaster Responses

The response of federal, state, and local agencies was immediate. The declaration of Davidson County as a Federal Disaster Area within days of the flood made Metro Nashville eligible for federal assistance, and FEMA



## Disaster Damage:

opened three disaster recovery centers in Davidson County. To date, FEMA has awarded \$86.1 million to 12,900 households in Davidson County. Two thousand three hundred seventy-one (2,371) households and businesses have received assistance from the SBA in an approximate amount of \$117 million. In addition, non-profit organizations and citizens mobilized quickly to provide assistance to their neighbors. However, substantial unmet needs remain despite these response efforts.

To address the most critical needs, the Metropolitan Mayor submitted an amendment to the 2010-2015 Five-Year Consolidated Plan for Housing and Community Development and the 2010-2011 Action Plan to HUD to provide assistance to flood victims in Metro Nashville. Under this Amendment, Metro Nashville reallocated \$2,963,336 in CDBG funds and \$2,937,600 in HOME Investment Partnership funds to expedite the repair of damaged housing. Subsequently, Metro established a rehab loan and grant program. The demand has been overwhelming, and additional funding is required to meet the housing needs of affected residents.

To further assist recovery efforts, Congress passed the Supplement Appropriations Act, 2010 (Public Law 111-212), which appropriated \$100 million in Community Development Block Grant Funds for necessary expenses related to disaster relief, long-term recovery, and restoration of infrastructure, housing, and economic revitalization in areas declared major disasters by the President due to severe storms and flooding that occurred from March 2010 through May 2010. HUD announced the availability of \$50 million of the \$100 million to the affected areas as published in the Federal Register, Volume 75, Number 217. Metropolitan Nashville-Davidson County has initially been allocated \$10,731,831 of CDBG funds for disaster recovery.

### Ongoing Damage Assessment

Inspectors from Metro Codes and Building Safety, the Fire Marshal's Office, and the Assessor of Property's Office conducted damage assessments of buildings and structures utilizing maps of the impacted areas prepared by the Metro Planning Department. In addition, inspectors from Public Works conducted an assessment of the infrastructure system, such as roadways and bridges, while the Water Services Department surveyed drainage and other waterway systems. The Metro Planning Department developed an interactive map providing information on parcels, roads, and other facilities that were impacted by the flood. The total cost of recovery continues to rise as more homeowners, businesses, and government agencies assess the damage and undertake rebuilding efforts.

In assessing the need for CDBG assistance in Metro Nashville, the Mayor's Office and MDHA are working to identify gaps where response efforts have not met all needs. Although, the full extent to which needs relating to housing, infrastructure, and economic revitalization have not yet been determined, this initial Action Plan will outline Metro Nashville's plan to address the most urgent needs.

## Recovery Needs:

### PLAN FOR DISASTER RECOVERY

Metro Nashville promotes sound short- and long-term recovery planning through the activities listed below.

#### Short-Term Recovery Planning

- Provide advice and support to individuals, families, businesses, non-profit organizations, and others seeking assistance by providing a central point for information regarding:

- Ø Financial assistance
- Ø Transportation
- Ø Business assistance
- Ø Housing/rebuilding
- Ø Healthcare
- Ø Mental health
- Ø Legal services
- Ø Utility information
- Ø Tax relief
- Ø Pets.

- Ensure immediate needs for housing are addressed for those who must be relocated, either temporarily or permanently.

- Provide an expedited building permit process.

- Provide incentives for small businesses for restoring and rebuilding their businesses.

- Update floodplain mapping for the entire county.



- Seek input from citizens and local government officials for methods for distributing CDBG disaster recovery funding.

#### Long-Term Recovery Planning

- Ensure the availability of adequate, affordable housing and provide opportunities for individuals or families to rent or purchase those homes.
- Invest in the housing stock through rebuild efforts.
- Provide for the long-term stability of affected neighborhoods through redevelopment and revitalization efforts.
- Provide assistance to Metro agencies to restore infrastructure and public facilities.
- Provide assistance to businesses and non-profit organizations in recovering from the physical and economic damage resulting from the flood.
- Support integrated regional planning to address recovery and work with other jurisdictions for ongoing initiatives.
- Adopt a comprehensive land planning and engineering design approach intended to protect watersheds.
- Promote green infrastructure and green building techniques.
- Promote education and outreach efforts to Metro Nashville residents as they recover from the flood and plan for future disasters.
- Develop a long-term community recovery plan.

#### Promotion of Land Use Decisions that Reflect Responsible Flood Plain Management and Removal of Regulatory Barriers to Reconstruction

Reducing the probability of its citizens being impacted by flooding during future storm events is a priority for Metro Government. By ordinance, the Metro Council approved legislation pertaining to low impact development practices, no adverse impact design, and associated incentives. Construction that may increase the degree of

#### Recovery Needs:

be constructed in a floodway, and structures currently located in a floodway may be maintained or repaired so long as the casualty loss does not exceed 50% of the appraised value of improvements on the property. However, no existing structure located in a floodway may be enlarged or expanded beyond its existing height or building footprint.

In addition to these land use restrictions, the Metro Department of Water and Sewerage Services (MWS) must develop a new volume of its Stormwater Management Manual no later than August 1, 2011. MWS must establish a stakeholder committee to assist in the development of the updated manual, which must address practices, incentives, and implementation strategies for green/low impact stormwater infrastructure and infill development. More specifically, the manual must include provisions to address the following:

1. Management of floodplain development, including uses of wetlands, floodplain storage, and environmental features;
2. The concept of "adverse impact" for site design;
3. Removing barriers to the utilization of low-impact development (LID) in existing Metro Codes and Departmental Standard Operating Procedures;
4. "In-lieu of" programs that might increase overall LID utilization on development projects within Nashville and Davidson County; and
5. Minimum floor elevation requirements for residential and nonresidential development.

In an effort to remove regulatory barriers to reconstruction, the Codes Department established an expedited permit procedure. Owners of flood-damaged single family residential properties are able to receive their flood repair permits online, without visiting the Codes Department. As discussed below, the Codes Department made information regarding the permit process widely available throughout the county.

#### Leveraging Other Funds

To generate a more effective and comprehensive recovery, CDBG disaster recovery funds may be used to leverage additional resources. For homes purchased as part of the voluntary Hazard Mitigation Buyout program, FEMA will pay 75% percent of the costs and state and local funds, including CDBG disaster recovery funds, could be used to cover a portion of the remaining costs. Reprogrammed CDBG funds have

leveraged funding from a Community Development Financial Institution (CDFI), a non-profit foundation, and a bank to provide assistance to homeowners to repair flood damaged homes. Disaster recovery funds will be used to fill unmet needs remaining after funds from FEMA, SBA, insurance and private donations have been exhausted. Additional opportunities to partner with other government agencies, businesses, and non-profit organizations will be expanded as Metro Nashville continues its recovery efforts.

#### Encouragement of High-Quality, Durable, Energy Efficient, Sustainable, and Mold Resistant Construction Methods

The Metropolitan Government has adopted the 2006 International Building Code with Local Amendments, and it is the responsibility of the Department of Codes and Building Safety to provide permitting, inspection, and enforcement services. A building permit is required for all construction work.

#### Recovery Needs:

In addition to repairing flood damaged homes, the Codes Department developed Guidelines for Permits Associated with the Repair of Flood Damaged Homes and Buildings, which is available on the department's website and has been widely distributed throughout the county. The guidelines describe the permit process, how to perform repairs, and the inspection process. A section of the guidelines specifically addresses mold issues. The Mayor's Office of Sustainability promotes green buildings techniques, including energy efficient measures.

#### Encouragement of Adequate, Flood-Resistant Housing for All Income Groups in the Disaster-Affected Areas

Metro Nashville encourages the provision of adequate, flood resistant housing through its permitting process, codes enforcement, and land use policies. To ensure that housing is available for all income groups in Metro Nashville impacted by the flood, reprogrammed CDBG funds and most of the CDBG disaster recovery funds will target housing activities, such as rehabilitation loans and grants, homebuyer assistance, and interim mortgage assistance. Individuals and families impacted by the flood and who have unmet needs will be eligible for assistance under this Plan. In addition, Metro Nashville addresses its emergency and transitional housing needs through its Continuum of Care; and Metro's Consolidated Plan identifies specific strategies and actions that Metro takes to address a variety of housing needs for low- and moderate-income persons. Through the Homeless Management Information System (HMIS), Metro can assess the needs of individuals and families and link them to available services.

The focus for serving a population affected by a disaster is removing barriers to housing. To specifically address emergency shelter and transitional housing needs of homeless individuals and families (including subpopulations) affected by the flood, the Metropolitan Homelessness Commission (MHC) created partnerships with local homeless service providers (agencies/organizations that offered case management and/or housing services) and with MDHA. Each homeless person affected by the flood was offered temporary emergency shelter through Red Cross Disaster Shelters that were established. In addition, coordinated services were provided to remove barriers to housing (i.e., birth certificates, social security cards, identification, etc.). Each homeless person affected by the flood was also assigned a case manager to help them with personal needs and to help them identify and secure housing once a housing voucher was issued.

MDHA coordinated a mass sign-up for housing applications for homeless individuals to receive housing vouchers. MHC then worked with each individual and his/her case manager to ensure that all issued vouchers were properly utilized by those individuals. This process was essentially a mini "Project Homeless Connect" coupled with MHC's Housing First initiative.

Affordable housing is the key to preventing individuals, families with children and those with income below 30% from becoming homeless. The first step in determining the needs of individuals and families is to identify those who are at risk of becoming homeless.

#### Recovery Needs:

Homelessness is \$500 to \$3,000, while the estimated cost to pull a person out of homelessness ranges from \$17,000 to \$21,000. By referring individuals to Metro's Social Service Homeless Prevention program and to other providers administering the Rapid Re-housing Program, the city can prevent individuals and families from becoming homeless.

Currently, MHC is experiencing a 92% housing retention rate for those individuals that have received housing with wrap-around case management. Comprehensive wrap-around case management is the key to transitioning individuals to self-sufficiency/independent living. Case management with a 10:1 ratio can and will move individuals to independent living quickly.

Special needs populations need housing vouchers (i.e., Shelter Plus Care vouchers, VA-VASH vouchers) and comprehensive wrap-around case management to help them maintain housing. Persons with mental health and/or chronic medical issues are not able to work and need services and housing assistance in order to live independently.

#### MONITORING STANDARDS AND PROCEDURES

The MDHA Development Department will oversee all activities and expenditures of the Disaster Recovery Funds. To maintain a high level of transparency and accountability, MDHA will apply its strategy for monitoring projects funded through the Consolidated Plan to activities funded through this Action Plan. The primary purpose of MDHA's monitoring strategy is to ensure that all projects comply with applicable federal regulations and are effectively meeting their stated goals. The monitoring process focuses on program and financial compliance and will include desk reviews and onsite monitoring by MDHA staff and independent auditors. The results of monitoring activities will be reported to the Executive Director of MDHA.

Section 312 of the Robert T. Stafford Disaster Assistance and Emergency Relief Act (42 U.S.C. 5155), as amended, prohibits any person, business concern, or other entity from receiving financial assistance with respect to any part of a loss resulting from a major disaster as to which that person has received financial assistance under any other program or from insurance or from any other source. CDBG disaster recovery funds will not be used for activities for which funds have been received (or will be received) from FEMA; the SBA; other local, state, or federal programs; insurance; or recovery support from private charity organizations. However, CDBG funds may be used to provide





## Long-Term Community Recovery Planning

At the urging of Federal officials and in accordance with FEMA ESF-14 guidance, the Metropolitan Government has begun a long-term community recovery planning process. Following a request for proposal and a competitive process, a consultant group was chosen to gather community input and prepare recommendations related to a Long-Term Community Recovery Plan (LTCRP). This group was chosen in part because of previous experience in post-disaster recovery plans and in part for the strong emphasis on sustainability and community involvement included in the proposal.

The LTCRP focuses on four specific areas of recovery: housing, economic development, social services, and neighborhood enhancement and will generate numerous project proposals, policy changes, and study recommendations, all of which are evaluated under FEMA criteria for recovery value. This process includes an aggressive effort to solicit public comment and participation through a variety of outreach activities, including working groups, open house-style meetings, charrettes, and an interactive web site.

- **Threshold Criteria**

- Ø This activity will focus on long-term recovery planning for Nashville-Davidson County.

- **Grant Size Limit**

- Ø The Notice provides for planning activities up to 15% of the total allocation. Metro is allocating \$831,831 to this activity for reimbursement of planning costs incurred since the date of the flood &ndash May 1, 2010.

- **Responsible Entities**

- Ø Mayor&rsquo;s Office of Flood Recovery.

- **Geographic Areas**

- Ø Davidson County, Tennessee.

Eligible Uses of Grant Funds as Related to Long-Term Recovery from Specific Effects

### **Recovery Needs:**

of the Disaster, or Restoration of Infrastructure, Housing, and Economic Development

The housing activities and LTCRP described in the Action Plan will contribute to the long-term recovery of households, restoration of infrastructure, and economic revitalization by:

- Making substandard housing safe, sanitary, and secure;
- Promoting homeownership;
- Preventing proliferation of blight caused by vacant lots and abandoned homes;
- Investing in neighborhoods in danger of disinvestment;
- Leveraging private investment in blighted, flood-impacted areas;
- Preventing disruptions caused by mass relocation;
- Facilitating household financial stability;
- Developing economic revitalization strategies, with an emphasis on job creation and needed development;
- providing an overlay for neighborhood and community enhancement within a sustainable framework.

### **Public Comment:**

#### **CITIZEN PARTICIPATION PROCESS**

The Metropolitan Government and MDHA support and encourage citizen participation in the development of the Disaster Recovery Action Plan. Many of the concerns expressed by citizens participating in the long-term recovery planning process have been incorporated into this Plan. The Action Plan will be released for public comment on Friday, December 10, 2010, and extend through 12:00 P.M., central time, on December 20, 2010.

Members of the public are invited to view the draft Action Plan prior to its submission during normal business hours of 7:30 A.M. to 4:00 P.M., central time, Monday through Friday, at the Metropolitan Development and Housing Agency, 701 South Sixth Street, Nashville, Tennessee 37206. The draft Plan will also be available for review on MDHA&rsquo;s website at <http://www.nashville-mdha.org/> and on the Mayor&rsquo;s Flood Recovery website at <http://www.nashvillerecovery.com/>. The Plan was emailed to the Metro Mayor&rsquo;s Office, all Metro Council members, and Metro agency directors. Copies of the Plan are available in English and Spanish and other languages upon request.

Written comments may be submitted electronically at [comments@nashville-mdha.org](mailto:comments@nashville-mdha.org) or mailed to the following address:

Metropolitan Development and Housing Agency  
Development Department  
701 South Sixth Street  
Nashville, Tennessee 37206.

Following the public comment period, the Action Plan will be updated and submitted to HUD on or about December 22, 2010. Comments received and MDHA&rsquo;s responses will be included in Appendix C.



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$74,044,253.00
Total Budget	\$1,887,500.00	\$33,860,813.00
Total Obligated	(\$6,239,272.03)	\$24,734,040.97
Total Funds Drawdown	\$433,215.19	\$7,919,677.39
Program Funds Drawdown	\$433,215.19	\$7,919,677.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$131,727.97	\$131,727.97
Total Funds Expended	\$502,148.14	\$8,078,361.63
Match Contributed	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		59.10%
Overall Benefit Percentage (Actual)		59.62%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,963,471.95	\$0.00
Limit on Admin/Planning	\$3,308,981.30	\$1,386,360.71
Limit on State Admin	\$0.00	\$525,721.96

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

## Overall Progress Narrative:

Nashville-Davidson County continues to move forward with disaster recovery efforts, particularly with regard to infrastructure and recovery activities. While demand for rehab assistance has slowed, activities involving new construction (replacement housing) are progressing.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1000, Administration	\$70,028.53	\$1,600,000.00	\$525,721.96
1410, Housing - URGENT NEED	\$0.00	\$0.00	\$0.00
1411, Housing - LMI	\$0.00	\$0.00	\$0.00
1412, Planning	\$0.00	\$0.00	\$0.00
1413, Administration - MDHA	\$0.00	\$0.00	\$0.00





1414, Administration - Housing Fund	\$0.00	\$0.00	\$0.00
2000, Planning	\$50,978.75	\$2,189,813.00	\$860,638.75
3000, Housing	\$12,357.38	\$31,760,000.00	\$6,041,637.94
4000, Infrastructure	\$291,575.53	\$5,025,000.00	\$483,403.74
5000, Recovery	\$8,275.00	\$1,875,000.00	\$8,275.00



## Activities

<b>Grantee Activity Number:</b>	<b>1001</b>
<b>Activity Title:</b>	<b>Program Administration-THF</b>

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

1000

**Project Title:**

Administration

**Projected Start Date:**

05/01/2010

**Projected End Date:**

05/01/2015

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

The Housing Fund

**Overall**

**Jul 1 thru Sep 30, 2012**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$295,000.00

**Total Budget**

\$0.00

\$295,000.00

**Total Obligated**

\$0.00

\$295,000.00

**Total Funds Drawdown**

\$0.00

\$69,397.05

**Program Funds Drawdown**

\$0.00

\$69,397.05

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$69,397.05

**The Housing Fund**

\$0.00

\$69,397.05

**Match Contributed**

\$0.00

\$0.00

### Activity Description:

Expenses related to the administration of disaster recovery programs administered by The Housing Fund in accordance with this Action Plan.

### Location Description:

Nashville-Davidson County, TN

### Activity Progress Narrative:

During the quarter, The Housing Fund incurred administrative costs related to the management and oversight of disaster recovery housing activities for which they are designated as the responsible entity.

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
				-	Not Validated / Y
305 11th Ave. S	Nashville		Tennessee	37203-	Match / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1002</b>
<b>Activity Title:</b>	<b>Program Administration-MDHA</b>

**Activity Category:**

Administration

**Project Number:**

1000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$1,359,490.00

**Total Budget**

\$0.00

\$1,359,490.00

**Total Obligated**

\$0.00

\$1,055,000.00

**Total Funds Drawdown**

\$70,028.53

\$456,324.91

**Program Funds Drawdown**

\$70,028.53

\$456,324.91

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$69,803.70

\$487,136.26

Nashville-Davidson Metropolitan Development and Housing

\$69,803.70

\$487,136.26

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Expenses related to the administration of disaster recovery programs administered by the Metropolitan Development and Housing Agency (MDHA).

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

During the quarter, MDHA incurred administrative costs related to the management and oversight of the disaster recovery grant.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
701 South 6th St.	Nashville		Tennessee	37206-	Match / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>2001</b>
<b>Activity Title:</b>	<b>Long Term Recovery Plan</b>

**Activity Category:**

Planning

**Project Number:**

2000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Metropolitan Government Nashville Davidson County

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$809,660.00

**Total Budget**

\$0.00

\$809,660.00

**Total Obligated**

\$0.00

\$1,239,813.00

**Total Funds Drawdown**

\$0.00

\$809,660.00

**Program Funds Drawdown**

\$0.00

\$809,660.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$809,660.00

Metropolitan Government Nashville Davidson County

\$0.00

\$809,660.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

With funding from the initial allocation, Metro Nashville began a long-term community recovery planning process, gathering input from the community to prepare recommendations related to a Long-Term Recovery Plan (LTRP). A copy of the LTRP is available at

<http://www.nashvillerecovery.com/docs/longterm/NashvilleLTRP.pdf>.

The LTRP is a starting point that provides a framework for evaluating, coordinating, and prioritizing recovery efforts. Continued long-term recovery planning will aid the City in identifying projects and programs that can be implemented by the public, private, and non-profit sectors to address the restoration of infrastructure, housing, and transportation, and the economic vitality of Nashville.

Planning activities are presumed to meet a National Objective under 24 CFR 570.208(d)(4).

**Location Description:**

Metropolitan Nashville-Davidson County

**Activity Progress Narrative:**

No activity occurred during this quarter.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>2002</b>
<b>Activity Title:</b>	<b>OEM Strategic Plan</b>

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

2000

**Project Title:**

Planning

**Projected Start Date:**

05/01/2010

**Projected End Date:**

05/01/2015

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**
**National Objective:**

N/A

**Responsible Organization:**

Metropolitan Government Nashville Davidson County

**Overall**
**Jul 1 thru Sep 30, 2012**
**To Date**
**Total Projected Budget from All Sources**

N/A

\$30,831.27

**Total Budget**

\$0.00

\$30,831.27

**Total Obligated**

\$0.00

\$250,000.00

**Total Funds Drawdown**

\$30,831.27

\$30,831.27

**Program Funds Drawdown**

\$30,831.27

\$30,831.27

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$30,831.27

Metropolitan Government Nashville Davidson County

\$0.00

\$30,831.27

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Among its many functions, Metro's Office of Emergency Management develops plans and procedures to ensure the highest level of mitigation, preparedness, response and recovery. As part of its strategic planning efforts, Metro will implement a review of the actions taken during the May 2010 flood and the response of the various departments to the emergency crisis.

Planning activities are presumed to meet a National Objective under 24 CFR 570.208(d)(4).

**Location Description:**

Metropolitan Nashville-Davidson County

**Activity Progress Narrative:**

Costs are associated with salary and benefits of the Metro employee responsible for developing the OEM strategic plan.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>2003</b>
<b>Activity Title:</b>	<b>Housing Research</b>

**Activity Category:**

Planning

**Project Number:**

2000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$250,000.00

**Total Budget**

\$0.00

\$250,000.00

**Total Obligated**

\$0.00

\$250,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

The Housing Fund

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The flood affected all housing types at all income levels and drastically changed the nature of Nashville's housing market conditions. One of the initiatives identified in the Long-Term Recovery Plan to analyze housing needs is the creation of an Applied Housing Research, Policy and Plan Partnership. Through this partnership, a Housing Report and Action Plan will provide a collaborative approach to studying current and future housing issues. The plan will identify housing opportunities within the context of overall housing market conditions from different market perspectives, identify policy implications, and present policy options that align housing initiatives and programs with existing and anticipated housing market conditions after the flood.

Planning activities are presumed to meet a National Objective under 24 CFR 570.208(d)(4).

**Location Description:**

Metropolitan Nashville-Davidson County, TN

**Activity Progress Narrative:**

No activity occurred during this quarter.

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>2004</b>
<b>Activity Title:</b>	<b>Downtown Riverfront Plan</b>

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

2000

**Project Title:**

Planning

**Projected Start Date:**

05/01/2010

**Projected End Date:**

05/01/2015

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**
**National Objective:**

N/A

**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Jul 1 thru Sep 30, 2012**
**To Date**
**Total Projected Budget from All Sources**

N/A

\$450,000.00

**Total Budget**

\$0.00

\$450,000.00

**Total Obligated**

\$0.00

\$450,000.00

**Total Funds Drawdown**

\$20,147.48

\$20,147.48

**Program Funds Drawdown**

\$20,147.48

\$20,147.48

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$20,147.48

\$20,147.48

Nashville-Davidson Metropolitan Development and Housing

\$20,147.48

\$20,147.48

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

As a result of the torrential rains in May 2010, the Cumberland River crested at 51.86 feet &ndash 12 feet above flood stage. Nashville's downtown riverfront area on both sides of the river, including the East Bank as well as Riverfront Park and much of the famous tourist district of lower Broadway, were under water.

In light of the May flood, the City must re-examine proposed development for the downtown riverfront area. As envisioned in the Long-Term Recovery Plan, a Downtown Riverfront Coordinated Revitalization Plan will establish the clear and concise framework required to properly guide staging, budgeting, design and construction of projects in a manner that is efficient, cost-effective, and suitable to the revitalization of this affected area.

**Location Description:**

East and west banks of Downtown Riverfront area, Nashville-Davidson County

**Activity Progress Narrative:**

During the quarter, MDHA continued to analyze issues and prepare for the eventual redevelopment of the Cumberland riverfront. This process included research on floodplain impacts, the potential for environmental remediation, and future infrastructure needs through coordinated efforts with state and local environmental and water agencies. MDHA continued to build partnerships across levels of government and engaged in cross-disciplinary research towards this end. Additionally, MDHA staff analyzed past planning efforts for the riverfront to identify commonalities as well as points of contention in previous community visions for the area. Lastly, MDHA began to work with landowners and other stakeholders on assessing opportunities for future redevelopment.

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
701 South 6th St.	Nashville		Tennessee	37206-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>3001</b>
<b>Activity Title:</b>	<b>Homeowner Rehab Loan &amp; Grant-LMI</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Total Budget**
**Total Obligated**
**Total Funds Drawdown**
**Program Funds Drawdown**
**Program Income Drawdown**
**Program Income Received**
**Total Funds Expended**

The Housing Fund

**Match Contributed**
**Jul 1 thru Sep 30, 2012**

N/A

\$0.00

(\$2,062,171.92)

\$0.00

\$0.00

\$0.00

\$49,828.08

\$10,865.58

\$10,865.58

\$0.00

**To Date**

\$4,221,000.00

\$4,221,000.00

\$5,190,828.08

\$2,339,671.09

\$2,339,671.09

\$0.00

\$49,828.08

\$2,366,496.90

\$2,366,496.90

\$0.00

**Activity Description:**

Loan/grant program for repair/rehabilitation of homes owned/occupied by LMI households

**Location Description:**

Metropolitan Nashville-Davidson County, TN

**Activity Progress Narrative:**

During the quarter, staff from THF continued to process applications, perform underwriting and status reviews, inspections, and monitoring of open cases. Four cases were completed; one new case was approved.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	4	131/342
<b># of Singlefamily Units</b>	4	131/342

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	2	4	70/86	61/256	131/342	100.00
# Owner Households	2	2	4	70/86	61/256	131/342	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>3002</b>
<b>Activity Title:</b>	<b>Homeowner Rehab Grant/Loan Program-Urgent Need</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$4,009,000.00

**Total Budget**

\$0.00

\$4,009,000.00

**Total Obligated**

(\$3,086,100.11)

\$3,940,899.89

**Total Funds Drawdown**

\$0.00

\$2,543,636.88

**Program Funds Drawdown**

\$0.00

\$2,543,636.88

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$81,899.89

\$81,899.89

**Total Funds Expended**

\$21,748.31

\$2,565,385.19

The Housing Fund

\$21,748.31

\$2,565,385.19

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Homeowner rehab grant/loan program for non-LMI households under Urgent Need National Objective.

**Location Description:**

Countywide: Nashville/Davidson County, TN

**Activity Progress Narrative:**

During the quarter, staff from THF continued to process applications, perform underwriting and status reviews, inspections, and monitoring of open cases. Six cases were completed. No new cases were approved.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	6	138/258
<b># of Singlefamily Units</b>	6	138/258



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	6	0/0	0/0	138/258	0.00
# Owner Households	0	0	6	0/0	0/0	138/258	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>3003</b>
<b>Activity Title:</b>	<b>Homeowner Rehab Loan/Grant Program (LMI)- Delivery</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$204,000.00

**Total Budget**

\$0.00

\$204,000.00

**Total Obligated**

\$0.00

\$204,000.00

**Total Funds Drawdown**

\$5,980.00

\$110,050.00

**Program Funds Drawdown**

\$5,980.00

\$110,050.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$5,980.00

\$110,050.00

Nashville-Davidson Metropolitan Development and Housing \$5,980.00

\$110,050.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Delivery costs incurred by MDHA that are directly related to the Homeowner Rehab Loan/Grant program for LMI households. Costs include inspections and lead-based paint activities.

**Location Description:**

Nashville-Davidson County, Tennessee

**Activity Progress Narrative:**

MDHA program delivery costs associated with Activity #3001, Accomplishment data is reported in 3001.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/100
<b># of Singlefamily Units</b>	0	0/100

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/25	0/75	0/100	0
# Owner Households	0	0	0	0/25	0/75	0/100	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

<b>Grantee Activity Number:</b>	<b>3004</b>
<b>Activity Title:</b>	<b>Homeowner Loan/Grant Program (UN) - Delivery</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/10/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/10/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**

	<b>Jul 1 thru Sep 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$196,000.00
<b>Total Budget</b>	\$0.00	\$196,000.00
<b>Total Obligated</b>	\$0.00	\$196,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$88,428.52
<b>Program Funds Drawdown</b>	\$0.00	\$88,428.52
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$90,690.77
Nashville-Davidson Metropolitan Development and Housing	\$0.00	\$90,690.77
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Delivery costs incurred by MDHA directly related to the Homeowner Loan/Grant program for non-LMI households (under the Urgent Need National Objective). Costs include inspections and lead-based paint activities.

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

No activity occurred this quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/50
<b># of Singlefamily Units</b>	0	4/50

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/50	0
# Owner Households	0	0	0	0/0	0/0	0/50	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>3006</b>
<b>Activity Title:</b>	<b>Rental Rehab Loan/Grant Program-Urgent Need</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/01/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$22,000.00

**Total Budget**

\$0.00

\$22,000.00

**Total Obligated**

(\$306,000.00)

\$400,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

The Housing Fund

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Loan/grant program for rehab/repair of flood-damaged homes occupied (rented) by non-LMI households.

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

No activity occurred during the quarter.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>3011</b>
<b>Activity Title:</b>	<b>Purchase/Repair Program-LMI</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$2,100,000.00

**Total Budget**

\$0.00

\$2,100,000.00

**Total Obligated**

(\$714,000.00)

\$2,100,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

The Housing Fund

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Financial assistance in the form of a loan available to LMI owners to purchase and repair flood-damaged homes to use as principal residence. Financial assistance is also available to purchase and repair flood-damaged homes to rent to LMI tenants.

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

No activity occurred during the quarter.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>3012</b>
<b>Activity Title:</b>	<b>Purchase/Repair Program-Urgent Need</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$1,400,000.00

**Total Budget**

\$0.00

\$1,400,000.00

**Total Obligated**

(\$1,071,000.00)

\$1,400,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

The Housing Fund

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Financial assistance in the form of a loan to non-LMI owners to purchase and repair flood-damaged homes for use a principal residence. Homes may be rented to non-LMI tenants.

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

No activity occurred during the quarter.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>3013</b>
<b>Activity Title:</b>	<b>New Construction-Multi-family</b>

**Activity Category:**

Acquisition of property for replacement housing

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:****Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall****Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$3,193,750.00

**Total Budget**

\$0.00

\$3,193,750.00

**Total Obligated**

\$0.00

\$2,000,000.00

**Total Funds Drawdown**

\$6,377.38

\$6,377.38

**Program Funds Drawdown**

\$6,377.38

\$6,377.38

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$5,724.88

\$6,377.38

Nashville-Davidson Metropolitan Development and Housing

\$5,724.88

\$6,377.38

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition, site development, design, and new construction of multi-family rental or for-sale homes to replace housing stock lost due to the flood.

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

During the quarter, MDHA worked to identify property suitable for the project and began/continued the environmental review process on identified properties.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>3016</b>
<b>Activity Title:</b>	<b>Buyout Local Match</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Metropolitan Government Nashville Davidson County

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$1,500,000.00

**Total Budget**

\$0.00

\$1,500,000.00

**Total Obligated**

\$0.00

\$1,500,000.00

**Total Funds Drawdown**

\$0.00

\$953,474.07

**Program Funds Drawdown**

\$0.00

\$953,474.07

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$953,474.07

Metropolitan Government Nashville Davidson County

\$0.00

\$953,474.07

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Provide local match to FEMA Hazard Mitigation Grant for buyout of eligible homes.

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

No new activity occurred during the quarter.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	104/80
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	104/80
<b>Total acquisition compensation to</b>	0	0/4500000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	104/80
# of Singlefamily Units	0	104/80

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

Match Sources	Amount
FEMA Hazard Mitigation Grant	\$30,000,000.00
TEMA	\$5,000,000.00
Subtotal Match Sources	

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>4001</b>
<b>Activity Title:</b>	<b>Haynes Park</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

4000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**

	<b>Jul 1 thru Sep 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$70,000.00
<b>Total Budget</b>	\$0.00	\$70,000.00
<b>Total Obligated</b>	\$0.00	\$70,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Nashville-Davidson Metropolitan Development and Housing	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Reconstruction/repair of water service infrastructure damaged by the 2010 flood in LMI neighborhood.

**Location Description:**

Haynes Park neighborhood in Nashville-Davidson County, TN

**Activity Progress Narrative:**

During the quarter, Metro Stormwater worked on the design for stormwater repairs/improvements in Haynes Park. When design is complete, MDHA will procure a contractor to perform construction work. In-kind match is provided through the design services performed by Metro employees.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
Community Development Block Grant	\$167,040.00
Subtotal Match Sources	
Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>4002</b>
<b>Activity Title:</b>	<b>Maynor Place</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

4000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**

	<b>Jul 1 thru Sep 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$67,500.00
<b>Total Budget</b>	\$0.00	\$67,500.00
<b>Total Obligated</b>	\$0.00	\$67,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Nashville-Davidson Metropolitan Development and Housing	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair/reconstruction of water service infrastructure damaged during 2010 flood in LMI neighborhood.

**Location Description:**

Maynor Place Neighborhood located in Nashville-Davidson County, TN

**Activity Progress Narrative:**

During the quarter, Metro Stormwater worked on the design for stormwater repairs/improvements for Manor Place. When design is complete, MDHA will procure a contractor to perform construction work. In-kind match is provided through the design services performed by Metro employees.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$166,400.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>4003</b>
<b>Activity Title:</b>	<b>Riverfront Development</b>

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

4000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Infrastructure

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$3,000,000.00

**Total Budget**

\$0.00

\$3,000,000.00

**Total Obligated**

\$0.00

\$3,000,000.00

**Total Funds Drawdown**

\$291,575.53

\$483,403.74

**Program Funds Drawdown**

\$291,575.53

\$483,403.74

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$351,742.75

\$552,579.82

Nashville-Davidson Metropolitan Development and Housing

\$351,742.75

\$552,579.82

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Design and construction of infrastructure improvements in the downtown area, including stabilization of the East Bank and creating recreational opportunities.

**Location Description:**

East Bank of the Cumberland River in Downtown Nashville-Davidson County, TN

**Activity Progress Narrative:**

During the quarter, environmental review was completed for the East Bank stabilization project. MDHA procured a contractor to undertake the work. Costs incurred during the quarter include construction oversight/program delivery provided by MDHA.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	1	3/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

### Match Sources

### Amount

Capital Fund

\$4,850,000.00

Subtotal Match Sources

### Other Funding Sources

### Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>4004</b>
<b>Activity Title:</b>	<b>Greenways</b>

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

4000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

Infrastructure

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$75,000.00

**Total Budget**

\$1,887,500.00

\$75,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$5,199.60

\$5,199.60

Nashville-Davidson Metropolitan Development and Housing

\$5,199.60

\$5,199.60

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Conversion of 32 acres of flood-damaged property into greenways in LMI areas.

**Location Description:**

Delray Drive and Wimpole Ave.

**Activity Progress Narrative:**

Costs incurred during the quarter are associated with environmental review, which is underway for two parks/greenways projects.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>5001</b>
<b>Activity Title:</b>	<b>Voluntary Acquisition</b>

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

5000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Recovery

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Metropolitan Government Nashville Davidson County

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2012**

N/A

**To Date**

\$1,000,000.00

**Total Budget**

\$0.00

\$1,000,000.00

**Total Obligated**

\$1,000,000.00

\$1,000,000.00

**Total Funds Drawdown**

\$8,275.00

\$8,275.00

**Program Funds Drawdown**

\$8,275.00

\$8,275.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$10,935.84

\$10,935.84

Metropolitan Government Nashville Davidson County

\$10,935.84

\$10,935.84

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Voluntary acquisition and clearance of flood-impacted properties in LMI areas.

**Location Description:**

Richland Creek and Mill Creek areas in Nashville-Davidson County, TN

**Activity Progress Narrative:**

Twenty-two properties have been identified in low-mod neighborhoods, and environmental review has commenced. Costs incurred during the quarter are associated with the ER.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/16
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	0/16





**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>5003</b>
<b>Activity Title:</b>	<b>Stream Cleanup</b>

**Activity Category:**

Debris removal

**Project Number:**

5000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Recovery

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Metropolitan Government Nashville Davidson County

**Overall**

	<b>Jul 1 thru Sep 30, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$125,000.00
<b>Total Budget</b>	\$0.00	\$125,000.00
<b>Total Obligated</b>	\$0.00	\$125,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Metropolitan Government Nashville Davidson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Removal of debris from 2010 flood that continue to impede or affect waterways.

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

During the quarter, local volunteer groups assessed the County's waterways to determine the extent of debris remaining from the 2010 flood. They reported their findings to Metro Planning, which mapped these areas. The environmental review is complete. MDHA is developing an RFP to be released in October 2012 for a volunteer nonprofit group to undertake cleanup efforts identified during the assessment.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/10
<b># of Businesses</b>	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Tennessee	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Activity Supporting Documents

Update Date	Update User	Document Name
10/30/2012	Angela Hubbard	Waterways Assessment Map.pdf

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	1
Monitoring Visits	0	1
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1