Grantee: Nashville-Davidson, TN

Grant: B-10-MF-47-0002

July 1, 2022 thru September 30, 2022 Performance

Grant Number: Obligation Date: Award Date:

B-10-MF-47-0002 11/10/2010

Grantee Name: Contract End Date: Review by HUD:

Nashville-Davidson, TN Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact:

\$33,089,813.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$33,089,813.00 \$1,700,000.00

Total Budget: \$34,789,813.00

Disasters:

Declaration Number

FEMA-1909-TN

Narratives

Disaster Damage:

New Construction (Replacement Housing) - SIngle-Family Homes

A significant portion of Nashville's workforce housing stock was impacted by the flood, and many homes were not replaced or residents chose to relocate outside of areas prone to flooding. To replenish the housing stock, offer more housing choices, and encourage revitalization of a targeted corridor as contemplated in the Long Term Recovery Plan, CDBG Disaster Recovery Funds will provide assistance for the development of single-family homes.

MDHA has prepared four additional amendments to the Action Plan for Disaster Recovery – technical Amendment Two

MDHA has prepared four additional amendments to the Action Plan for Disaster Recovery – technical Amendment Two (2011), substantial Amendment Three (2013) approved and authorized by RS2013-771, substantial Amendment Four (2014) approved and authorized by RS2014-1193 and substantial Amendment Five (2017) approved and authorized by RS-2018-1091– to provide further clarification of the proposed activities described in Amendment One and to reallocate funds from activities that have been canceled or closed to other existing activities.

Recovery Needs:

As activities described in the Action Plan, as amended, are completed, remaining funds need to be reprogrammed to a new activity under the existing housing project to fully utilize these funds. MDHA has prepared Amendment Six to the Action Plan for Disaster Recovery to reallocate funds administered by The Housing Fund totaling \$1,043,148.50 from Homeowner and Rental Rehab Loan and Grant programs in the original housing project to be used for new construction of affordable single family housing.

Public Comment:

The Metropolitan Government and MDHA support and encourage citizen participation in the development of the Disaster Recovery Action Plan and related amendments. Many of the concerns expressed by citizens participating in the long-term recovery planning process have been incorporated into this Plan, as amended. The Citizen Participation Process complies with the requirements published in the Notice of allocations, waivers, and alternative requirements [Federal Register, Volume 75, Number 217, Docket Number FR-5452-N-01, effective November 15, 2010].

The Public Notice advertising the availability of the draft Plan and opportunities for public comment was published in The Tennessean, posted on MDHA's website and social media. The public comment period began on April 20, 2020 and ended on April 30, 2020. No comments were recieved. Following the conclusion of the public comment period, Amendment Six was approved by the Metropolitan Council.

Overall Total Projected Budget from All Sources	This Report Period \$0.00	To Date \$35,081,553.56
Total Budget	\$0.00	\$34,789,813.00
Total Obligated	\$0.00	\$34,789,813.00

1



Total Funds Drawdown	\$780,049.46	\$34,127,412.05
Program Funds Drawdown	\$744,193.47	\$32,790,857.97
Program Income Drawdown	\$35,855.99	\$1,336,554.08
Program Income Received	\$0.00	\$2,377,598.54
Total Funds Expended	\$744,193.47	\$34,152,274.99
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 291,740.56
Match Funds	\$ 0.00	\$ 291,740.56
Non-Match Funds	\$ 0.00	\$ 0.00
Funds Expended		
Overall	This Period	To Date
Metropolitan Government Nashville Davidson County	\$ 0.00	\$ 10,233,908.19
Nashville-Davidson Metropolitan Development and Housing	\$ 0.00	\$ 10,757,711.52
The Housing Fund	\$ 744,193.47	\$ 13,160,655.28

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	.00%	72.00%	71.10%
Minimum Non Federal Match	\$.00	\$40,073,069.09	\$291,740.56
Overall Benefit Amount	\$.00	\$22,782,574.38	\$22,496,752.68
Limit on Public Services	\$4,963,471.95	\$.00	\$.00
Limit on Admin/Planning	\$3,308,981.30	\$3,147,857.19	\$3,122,955.33
Limit on Admin	\$.00	\$1,739,491.00	\$1,714,589.14
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

Habitat for Humanity of Greater Nashville is nearing completion of their 26-unit townhome development called Sherwood Commons, comprised of five buildings with five to six units in each building. CDBG funding is aligned with 17 of the 26 units. Habitat submitted a request for payment in September to The Housing Fund in the amount of \$90,438.45. The reinbursement request from The Housing Fund to MDHA was made and drawn in October. This expenditure will be reported in next quarter's QPR. Staff is continuing to work with The Housing to get the balance for the PI that they have on hand. Once we have reconciled the balance, MDHA will receipt that amount in DRGR.

Staff also plans to meet with The Housing Fund after the completion of the Sherwood Commons project to discuss plans for the remaining PI they have on hand, prior to grant closeout.

Project Summary

Project #, Project Title	This Report	To Da	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1000, Administration	\$0.00	\$1,739,491.00	\$1,654,491.00
2000, Planning	\$0.00	\$1,408,366.19	\$1,408,366.19
3000, Housing	\$744,193.47	\$18,934,214.13	\$17,020,259.10
4000, Infrastructure	\$0.00	\$12,128,611.27	\$12,128,611.27
5000, Recovery	\$0.00	\$579,130.41	\$579,130.41
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00



Activities

Project #/

1000 / Administration



Grantee Activity Number: 1001 Activity Title: Program Administration-THF

Activity Type: Activity Status:

Administration **Under Way**

Project Number: Project Title: Administration

Projected Start Date: Projected End Date:

05/01/2010 05/01/2020

Benefit Type: Completed Activity Actual End Date:

Responsible Organization: National Objective:

N/A The Housing Fund

Program Income Account:

THF Admin PI

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$380,000.00
Total Budget	\$0.00	\$380,000.00
Total Obligated	\$0.00	\$380,000.00
Total Funds Drawdown	\$10,148.85	\$355,098.14
Program Funds Drawdown	\$0.00	\$295,000.00
Program Income Drawdown	\$10,148.85	\$60,098.14
Program Income Received	\$0.00	\$68,935.64
Total Funds Expended	\$0.00	\$356,075.90
The Housing Fund	\$0.00	\$356,075.90
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Expenses related to the administration of disaster recovery programs administered by The Housing Fund in accordance with this Action Plan. Budget includes program income.

Location Description:

Nashville-Davidson County, TN

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

 Other Funding Sources
 Amount

 Community Development Block Grant
 \$0.00

Total Other Funding Sources \$0.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project #/ 3000 / Housing



Grantee Activity Number: 3011 Activity Title: Purchase/Repair Program-LMI

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3000

Projected Start Date:

04/30/2010

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

THF PROGRAM INCOME

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

04/30/2020

Completed Activity Actual End Date:

Responsible Organization:

The Housing Fund

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,823,544.06
Total Budget	\$0.00	\$5,823,544.06
Total Obligated	\$0.00	\$5,823,544.06
Total Funds Drawdown	\$25,707.14	\$5,753,446.19
Program Funds Drawdown	\$0.00	\$4,803,544.06
Program Income Drawdown	\$25,707.14	\$949,902.13
Program Income Received	\$0.00	\$1,796,255.30
Total Funds Expended	\$0.00	\$5,737,339.97
The Housing Fund	\$0.00	\$5,737,339.97
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Finanicial assistance in the form of a loan available to LMI owners to purchase and repair flood-damaged homes to use as principal residence. Financial assistance is also available to pruchase and repair flood-damaged homes to rent to LMI tenants.

Location Description:

Nashville-Davidson County, TN

Activity Progress Narrative:

PI vouchers were created in this quarter against expenses incurred last quarter. THF is in the process of reconciling PI receipts and expenses. The updated revised information will be reported in DRGR when available.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total

of Housing Units

Total

31/28



Beneficiaries Performance Measures

		This Rep	ort Period	Cı	ımulative Actı	ual Total / Ex	pected
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/5	25/23	31/28	100.00
# Owner	0	0	0	6/0	25/8	31/8	100.00
# Renter	0	0	0	0/5	0/15	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

|--|



Grantee Activity Number: 3014 Activity Title: New Construction - Single-family

Activity Type:

Construction of new replacement housing

Project Number:

3000

Projected Start Date:

08/31/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/05/2022

Completed Activity Actual End Date:

Responsible Organization:

The Housing Fund

Overall	Jul 1 thru Sep 30, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,043,148.50
Total Budget	\$0.00	\$1,043,148.50
Total Obligated	\$0.00	\$1,043,148.50
Total Funds Drawdown	\$744,193.47	\$744,193.47
Program Funds Drawdown	\$744,193.47	\$744,193.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$744,193.47	\$744,193.47
The Housing Fund	\$744,193.47	\$744,193.47
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

New construction of affordable single-family housing.

Location Description:

Activity Progress Narrative:

With Buildings one, two, and three now completed, 16 families have purchased and moved into their new home. Buildings four and five are nearing completion, with those 10 closings planned for October. While closings for Buildings four and five were planned for August, ongoing challenges with materials and subcontractor availability have delayed our timeline. The 17 units aligned with the CDBG grant are in buildings one (6 units), two (5 units), three (5 units), and five (one unit).

Under Habitat's professional construction staff leadership, the construction work has been accomplished with the help of hundreds of volunteers from corporations, foundations, government, faith groups, and other project supporters, with subcontractors completing skilled trades.

The families have nearly completed Habitat's extensive homeownership education program, which includes financial education on responsible spending, saving, budgeting, and understanding debt, as well as training on how to maintain the home, how to be a good neighbor, and more. The Habitat team has helped the future



homeowners navigate the timing delays and maintain their current housing arrangements until firm closing dates are set for each building. Dedication celebrations were held for all 26 families with their sponsors and volunteers on May 17, June 11, and July 29, and representatives from The Housing Fund and MDHA were able to join.

We look forward to celebrating final completion of this project with you this fall.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/26
# of Singlefamily Units	0	0/26

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	4
Monitoring Visits	0	3
Audit Visits	0	1
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	4

