

**Grantee: Nashville-Davidson, TN**

**Grant: B-10-MF-47-0002**

**July 1, 2011 thru September 30, 2011 Performance Report**

---



**Grant Number:**

B-10-MF-47-0002

**Obligation Date:****Award Date:**

11/10/2010

**Grantee Name:**

Nashville-Davidson, TN

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$33,089,813.00

**Grant Status:**

Active

**QPR Contact:**

Angela Hubbard

**Estimated PI/RL Funds:**

\$9,360,000.00

**Total Budget:**

\$42,449,813.00

## Disasters:

### Declaration Number

FEMA-1909-TN

## Narratives

### Disaster Damage:

#### THE EFFECT OF THE DISASTER AND METRO'S RECOVERY NEEDS

On May 1 and 2, 2010, Middle Tennessee experienced unprecedented rainfall which caused extensive flooding and damage throughout Metropolitan Nashville-Davidson County. As a result, President Obama declared Davidson County a Federal Disaster Area on May 4, 2010 (FEMA Declaration Number: FEMA-1909-DR). Damage to private property is estimated at \$2 billion, while damage to public buildings and infrastructure is estimated at \$300 million. Economic losses are expected to be in the billions.

#### Areas Affected by the Disaster

Damage in Metro Nashville was widespread, with over 11,000 properties in 36 zip codes affected by the flood. (See Appendix A for a map of affected areas.) Households, businesses, and major cultural and entertainment venues were impacted.

- Over 9,000 residential properties sustained damage. Approximately 5,850 affected properties are located outside of the 100-year floodplain. A total of 305 damaged homes located in vulnerable areas are currently included in the initial phase of the Hazard Mitigation ("buyout") program, which has an estimated cost of \$64 million.
- An estimated 2,700 businesses throughout Metro Nashville sustained flood damage. Of these, approximately 40% were retail properties, 10% were warehouse and storage properties, 8% were office properties, 6% were assorted commercial use, and the remainder were associated with self-employed and residential settings. Businesses in Metro Nashville with flood damage account for at least \$3.6 billion in annual revenue. Over 14,000 employees work at these businesses.
- Damage to major cultural and entertainment venues resulted in a drastic decline of tourism in "Music City" causing an economic hardship for businesses and economic losses for Metro Nashville. Damage to the Grand Ole Opry House, a major tourist destination was estimated between \$17,000,000 and \$20,000,000. Other attractions, such as the Gaylord Opryland Hotel, the Schermerhorn Symphony Center, and the Country Music Hall of Fame sustained significant damage.
- Damage to public buildings and infrastructure was reported throughout Metro Nashville. On May 3, 2010, 115 roads in Metro Nashville were closed to traffic. The K.R. Harrington water treatment plant — one of two water treatment plants in Nashville-Davidson County — sustained significant damage and was out of operation for approximately one month. To ensure the drinking water supply remained sufficient for basic health and hygiene needs, Metro Water Services implemented water conservation measures. Businesses that relied on drinking water from the public system for plant nursery stock or car washing were ordered to cease such use, and, as a result, suffered economic losses.

#### Federal, State, and Other Disaster Responses

The response of federal, state, and local agencies was immediate. The declaration of Davidson County as a Federal Disaster Area within days of the flood made Metro Nashville eligible for federal assistance, and FEMA



## Disaster Damage:

opened three disaster recovery centers in Davidson County. To date, FEMA has awarded \$86.1 million to 12,900 households in Davidson County. Two thousand three hundred seventy-one (2,371) households and businesses have received assistance from the SBA in an approximate amount of \$117 million. In addition, non-profit organizations and citizens mobilized quickly to provide assistance to their neighbors. However, substantial unmet needs remain despite these response efforts.

To address the most critical needs, the Metropolitan Mayor submitted an amendment to the 2010-2015 Five-Year Consolidated Plan for Housing and Community Development and the 2010-2011 Action Plan to HUD to provide assistance to flood victims in Metro Nashville. Under this Amendment, Metro Nashville reallocated \$2,963,336 in CDBG funds and \$2,937,600 in HOME Investment Partnership funds to expedite the repair of damaged housing. Subsequently, Metro established a rehab loan and grant program. The demand has been overwhelming, and additional funding is required to meet the housing needs of affected residents.

To further assist recovery efforts, Congress passed the Supplement Appropriations Act, 2010 (Public Law 111-212), which appropriated \$100 million in Community Development Block Grant Funds for necessary expenses related to disaster relief, long-term recovery, and restoration of infrastructure, housing, and economic revitalization in areas declared major disasters by the President due to severe storms and flooding that occurred from March 2010 through May 2010. HUD announced the availability of \$50 million of the \$100 million to the affected areas as published in the Federal Register, Volume 75, Number 217. Metropolitan Nashville-Davidson County has initially been allocated \$10,731,831 of CDBG funds for disaster recovery.

### Ongoing Damage Assessment

Inspectors from Metro Codes and Building Safety, the Fire Marshal's Office, and the Assessor of Property's Office conducted damage assessments of buildings and structures utilizing maps of the impacted areas prepared by the Metro Planning Department. In addition, inspectors from Public Works conducted an assessment of the infrastructure system, such as roadways and bridges, while the Water Services Department surveyed drainage and other waterway systems. The Metro Planning Department developed an interactive map providing information on parcels, roads, and other facilities that were impacted by the flood. The total cost of recovery continues to rise as more homeowners, businesses, and government agencies assess the damage and undertake rebuilding efforts.

In assessing the need for CDBG assistance in Metro Nashville, the Mayor's Office and MDHA are working to identify gaps where response efforts have not met all needs. Although, the full extent to which needs relating to housing, infrastructure, and economic revitalization have not yet been determined, this initial Action Plan will outline Metro Nashville's plan to address the most urgent needs.

## Recovery Needs:

### PLAN FOR DISASTER RECOVERY

Metro Nashville promotes sound short- and long-term recovery planning through the activities listed below.

#### Short-Term Recovery Planning

- Provide advice and support to individuals, families, businesses, non-profit organizations, and others seeking assistance by providing a central point for information regarding:

- Ø Financial assistance
- Ø Transportation
- Ø Business assistance
- Ø Housing/rebuilding
- Ø Healthcare
- Ø Mental health
- Ø Legal services
- Ø Utility information
- Ø Tax relief
- Ø Pets.

- Ensure immediate needs for housing are addressed for those who must be relocated, either temporarily or permanently.
- Provide an expedited building permit process.
- Provide incentives for small businesses for restoring and rebuilding their businesses.
- Update floodplain mapping for the entire county.



- Seek input from citizens and local government officials for methods for distributing CDBG disaster recovery funding.

#### Long-Term Recovery Planning

- Ensure the availability of adequate, affordable housing and provide opportunities for individuals or families to rent or purchase those homes.
- Invest in the housing stock through rebuild efforts.
- Provide for the long-term stability of affected neighborhoods through redevelopment and revitalization efforts.
- Provide assistance to Metro agencies to restore infrastructure and public facilities.
- Provide assistance to businesses and non-profit organizations in recovering from the physical and economic damage resulting from the flood.
- Support integrated regional planning to address recovery and work with other jurisdictions for ongoing initiatives.
- Adopt a comprehensive land planning and engineering design approach intended to protect watersheds.
- Promote green infrastructure and green building techniques.
- Promote education and outreach efforts to Metro Nashville residents as they recover from the flood and plan for future disasters.
- Develop a long-term community recovery plan.

#### Promotion of Land Use Decisions that Reflect Responsible Flood Plain Management and Removal of Regulatory Barriers to Reconstruction

Reducing the probability of its citizens being impacted by flooding during future storm events is a priority for Metro Government. By ordinance, the Metro Council approved legislation pertaining to low impact development practices, no adverse impact design, and associated incentives. Construction that may increase the degree of

#### Recovery Needs:

be constructed in a floodway, and structures currently located in a floodway may be maintained or repaired so long as the casualty loss does not exceed 50% of the appraised value of improvements on the property. However, no existing structure located in a floodway may be enlarged or expanded beyond its existing height or building footprint.

In addition to these land use restrictions, the Metro Department of Water and Sewerage Services (MWS) must develop a new volume of its Stormwater Management Manual no later than August 1, 2011. MWS must establish a stakeholder committee to assist in the development of the updated manual, which must address practices, incentives, and implementation strategies for green/low impact stormwater infrastructure and infill development. More specifically, the manual must include provisions to address the following:

1. Management of floodplain development, including uses of wetlands, floodplain storage, and environmental features;
2. The concept of "adverse impact" for site design;
3. Removing barriers to the utilization of low-impact development (LID) in existing Metro Codes and Departmental Standard Operating Procedures;
4. "In-lieu of" programs that might increase overall LID utilization on development projects within Nashville and Davidson County; and
5. Minimum floor elevation requirements for residential and nonresidential development.

In an effort to remove regulatory barriers to reconstruction, the Codes Department established an expedited permit procedure. Owners of flood-damaged single family residential properties are able to receive their flood repair permits online, without visiting the Codes Department. As discussed below, the Codes Department made information regarding the permit process widely available throughout the county.

#### Leveraging Other Funds

To generate a more effective and comprehensive recovery, CDBG disaster recovery funds may be used to leverage additional resources. For homes purchased as part of the voluntary Hazard Mitigation Buyout program, FEMA will pay 75% percent of the costs and state and local funds, including CDBG disaster recovery funds, could be used to cover a portion of the remaining costs. Reprogrammed CDBG funds have

leveraged funding from a Community Development Financial Institution (CDFI), a non-profit foundation, and a bank to provide assistance to homeowners to repair flood damaged homes. Disaster recovery funds will be used to fill unmet needs remaining after funds from FEMA, SBA, insurance and private donations have been exhausted. Additional opportunities to partner with other government agencies, businesses, and non-profit organizations will be expanded as Metro Nashville continues its recovery efforts.

#### Encouragement of High-Quality, Durable, Energy Efficient, Sustainable, and Mold Resistant Construction Methods

The Metropolitan Government has adopted the 2006 International Building Code with Local Amendments, and it is the responsibility of the Department of Codes and Building Safety to provide permitting, inspection, and enforcement services. A building permit is required for all construction work.

#### Recovery Needs:

In addition to repairing flood damaged homes, the Codes Department developed Guidelines for Permits Associated with the Repair of Flood Damaged Homes and Buildings, which is available on the department's website and has been widely distributed throughout the county. The guidelines describe the permit process, how to perform repairs, and the inspection process. A section of the guidelines specifically addresses mold issues. The Mayor's Office of Sustainability promotes green buildings techniques, including energy efficient measures.

#### Encouragement of Adequate, Flood-Resistant Housing for All Income Groups in the Disaster-Affected Areas

Metro Nashville encourages the provision of adequate, flood resistant housing through its permitting process, codes enforcement, and land use policies. To ensure that housing is available for all income groups in Metro Nashville impacted by the flood, reprogrammed CDBG funds and most of the CDBG disaster recovery funds will target housing activities, such as rehabilitation loans and grants, homebuyer assistance, and interim mortgage assistance. Individuals and families impacted by the flood and who have unmet needs will be eligible for assistance under this Plan. In addition, Metro Nashville addresses its emergency and transitional housing needs through its Continuum of Care; and Metro's Consolidated Plan identifies specific strategies and actions that Metro takes to address a variety of housing needs for low- and moderate-income persons. Through the Homeless Management Information System (HMIS), Metro can assess the needs of individuals and families and link them to available services.

The focus for serving a population affected by a disaster is removing barriers to housing. To specifically address emergency shelter and transitional housing needs of homeless individuals and families (including subpopulations) affected by the flood, the Metropolitan Homelessness Commission (MHC) created partnerships with local homeless service providers (agencies/organizations that offered case management and/or housing services) and with MDHA. Each homeless person affected by the flood was offered temporary emergency shelter through Red Cross Disaster Shelters that were established. In addition, coordinated services were provided to remove barriers to housing (i.e., birth certificates, social security cards, identification, etc.). Each homeless person affected by the flood was also assigned a case manager to help them with personal needs and to help them identify and secure housing once a housing voucher was issued.

MDHA coordinated a mass sign-up for housing applications for homeless individuals to receive housing vouchers. MHC then worked with each individual and his/her case manager to ensure that all issued vouchers were properly utilized by those individuals. This process was essentially a mini "Project Homeless Connect" coupled with MHC's Housing First initiative.

Affordable housing is the key to preventing individuals, families with children and those with income below 30% from becoming homeless. The first step in determining the needs of individuals and families is to identify those who are at risk of becoming homeless.

#### Recovery Needs:

Homelessness is \$500 to \$3,000, while the estimated cost to pull a person out of homelessness ranges from \$17,000 to \$21,000. By referring individuals to Metro's Social Service Homeless Prevention program and to other providers administering the Rapid Re-housing Program, the city can prevent individuals and families from becoming homeless.

Currently, MHC is experiencing a 92% housing retention rate for those individuals that have received housing with wrap-around case management. Comprehensive wrap-around case management is the key to transitioning individuals to self-sufficiency/independent living. Case management with a 10:1 ratio can and will move individuals to independent living quickly.

Special needs populations need housing vouchers (i.e., Shelter Plus Care vouchers, VA-VASH vouchers) and comprehensive wrap-around case management to help them maintain housing. Persons with mental health and/or chronic medical issues are not able to work and need services and housing assistance in order to live independently.

#### MONITORING STANDARDS AND PROCEDURES

The MDHA Development Department will oversee all activities and expenditures of the Disaster Recovery Funds. To maintain a high level of transparency and accountability, MDHA will apply its strategy for monitoring projects funded through the Consolidated Plan to activities funded through this Action Plan. The primary purpose of MDHA's monitoring strategy is to ensure that all projects comply with applicable federal regulations and are effectively meeting their stated goals. The monitoring process focuses on program and financial compliance and will include desk reviews and onsite monitoring by MDHA staff and independent auditors. The results of monitoring activities will be reported to the Executive Director of MDHA.

Section 312 of the Robert T. Stafford Disaster Assistance and Emergency Relief Act (42 U.S.C. 5155), as amended, prohibits any person, business concern, or other entity from receiving financial assistance with respect to any part of a loss resulting from a major disaster as to which that person has received financial assistance under any other program or from insurance or from any other source. CDBG disaster recovery funds will not be used for activities for which funds have been received (or will be received) from FEMA; the SBA; other local, state, or federal programs; insurance; or recovery support from private charity organizations. However, CDBG funds may be used to provide



assistance to the extent that a disaster recovery need has not been met by other sources. Applicants for assistance will be required to disclose all sources of assistance received or to be received.

## MITIGATING FRAUD, ABUSE, AND MISMANAGEMENT

All activities must be conducted in compliance with applicable CDBG rules and regulations, as well as other applicable federal regulations such as OMB Circulars A-87, A-133, and 24 CFR Part 85 (Uniform Administrative Requirements). Subrecipients who have received \$500,000 or more in federal funding during the preceding year will be required to submit an audit in accordance with OMB Circular A-133. Efforts to mitigate fraud, abuse, and mismanagement are included in the regular monitoring of activities as described in the MDHARS questionnaire.

### Recovery Needs:

MDHA will assist the Development Department in reviewing expenditures, while independent auditors will audit activities for program and financial compliance. MDHA reserves the right to take appropriate action in instances of non-compliance, fraud, and mismanagement including, but not limited to, disallowing ineligible costs, terminating contracts/agreements, and requiring repayment of funds.

As required under the Notice, MDHA will submit quarterly reports to HUD through the Disaster Recovery Grant Reporting (DRGR) system no later than 30 days following each calendar quarter. Within three days of submission of each quarterly report to HUD, MDHA will post the report on its website for public review.

## PROJECTED USE OF FUNDS

### Methodology for Allocating Grant Resources and Relative Importance of the Project

The following activities are proposed for Metro Nashville's allocation of the initial Supplemental Appropriation. These activities were selected for the immediacy of need. Metro Nashville anticipates that these and additional activities will also be funded under future allocations from HUD.

#### I. Housing Activities

##### Repair/rehabilitation of owner-occupied homes

While needs exist regarding infrastructure restoration and economic revitalization, ensuring that the housing needs of the residents of Davidson County are met is the highest priority. To date Nashville has received over 800 requests for assistance from homeowners. While we are still processing these requests, the average unmet need for each of the homeowners appears to be in excess of \$20,000 per home. Nashville will expend at least \$9.9 million on homeowner repair. The maximum assistance any homeowner is eligible to receive is outlined below.

- Allocation for Activity

- Ø \$9.9 million will be allocated to this activity, which includes \$5 million for reimbursement of costs advanced by Metro Government for housing repair/rehabilitation undertaken since the date of the flood – May 1, 2010.

- Ø Program income that is generated from housing activities may be used for additional disaster-related housing activities until grant-closeout.

- Eligible Applicants

- Ø Applicants must be residents of Davidson County, Tennessee.

- Ø Applicants must own and occupy the home at the time of the disaster.

- Ø Application for housing assistance is from an eligible applicant as provided in the Notice. Nashville-Davidson County received a waiver to serve households with incomes greater than 120% AMI under the urgent need National Objective. Metro may elect to utilize a CDFI to administer the homeowner rehabilitation program, thereby allowing greater flexibility in meeting the low- and moderate-income National Objective.

ap;ns;

&mdash; The threshold criteria

&dash;

### Recovery Needs:

Ø All proposed activities will take place within Davidson County.

- Ø Applicants must have an identified need that has not been met through FEMA, SBA, insurance, or private donation.

- Grant Size Limit

- Ø Assistance to qualified households may be in the form of (1) grants up to \$10,000, (2) 0% due on sale loans up to \$20,000, and/or (3) a 4% monthly payment loan with optional terms of 5-, 10-, 15-, or 20-years.

- Responsible Entities

- Ø MDHA.

- Geographic Area

- Ø Davidson County, Tennessee.

To further meet the housing needs of Nashville-Davidson County residents impacted by the flood, other housing programs may be established as additional funds become available.

#### II. Planning

## Long-Term Community Recovery Planning

At the urging of Federal officials and in accordance with FEMA ESF-14 guidance, the Metropolitan Government has begun a long-term community recovery planning process. Following a request for proposal and a competitive process, a consultant group was chosen to gather community input and prepare recommendations related to a Long-Term Community Recovery Plan (LTCRP). This group was chosen in part because of previous experience in post-disaster recovery plans and in part for the strong emphasis on sustainability and community involvement included in the proposal.

The LTCRP focuses on four specific areas of recovery: housing, economic development, social services, and neighborhood enhancement and will generate numerous project proposals, policy changes, and study recommendations, all of which are evaluated under FEMA criteria for recovery value. This process includes an aggressive effort to solicit public comment and participation through a variety of outreach activities, including working groups, open house-style meetings, charrettes, and an interactive web site.

- **Threshold Criteria**

- Ø This activity will focus on long-term recovery planning for Nashville-Davidson County.

- **Grant Size Limit**

- Ø The Notice provides for planning activities up to 15% of the total allocation. Metro is allocating \$831,831 to this activity for reimbursement of planning costs incurred since the date of the flood &ndash May 1, 2010.

- **Responsible Entities**

- Ø Mayor&rsquo;s Office of Flood Recovery.

- **Geographic Areas**

- Ø Davidson County, Tennessee.

Eligible Uses of Grant Funds as Related to Long-Term Recovery from Specific Effects

### **Recovery Needs:**

of the Disaster, or Restoration of Infrastructure, Housing, and Economic Development

The housing activities and LTCRP described in the Action Plan will contribute to the long-term recovery of households, restoration of infrastructure, and economic revitalization by:

- Making substandard housing safe, sanitary, and secure;
- Promoting homeownership;
- Preventing proliferation of blight caused by vacant lots and abandoned homes;
- Investing in neighborhoods in danger of disinvestment;
- Leveraging private investment in blighted, flood-impacted areas;
- Preventing disruptions caused by mass relocation;
- Facilitating household financial stability;
- Developing economic revitalization strategies, with an emphasis on job creation and needed development;
- providing an overlay for neighborhood and community enhancement within a sustainable framework.

### **Public Comment:**

#### **CITIZEN PARTICIPATION PROCESS**

The Metropolitan Government and MDHA support and encourage citizen participation in the development of the Disaster Recovery Action Plan. Many of the concerns expressed by citizens participating in the long-term recovery planning process have been incorporated into this Plan. The Action Plan will be released for public comment on Friday, December 10, 2010, and extend through 12:00 P.M., central time, on December 20, 2010.

Members of the public are invited to view the draft Action Plan prior to its submission during normal business hours of 7:30 A.M. to 4:00 P.M., central time, Monday through Friday, at the Metropolitan Development and Housing Agency, 701 South Sixth Street, Nashville, Tennessee 37206. The draft Plan will also be available for review on MDHA&rsquo;s website at <http://www.nashville-mdha.org/> and on the Mayor&rsquo;s Flood Recovery website at <http://www.nashvillerecovery.com/>. The Plan was emailed to the Metro Mayor&rsquo;s Office, all Metro Council members, and Metro agency directors. Copies of the Plan are available in English and Spanish and other languages upon request.

Written comments may be submitted electronically at [comments@nashville-mdha.org](mailto:comments@nashville-mdha.org) or mailed to the following address:

Metropolitan Development and Housing Agency  
Development Department  
701 South Sixth Street  
Nashville, Tennessee 37206.

Following the public comment period, the Action Plan will be updated and submitted to HUD on or about December 22, 2010. Comments received and MDHA&rsquo;s responses will be included in Appendix C.



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$82,633,253.00
Total Budget	\$0.00	\$42,449,813.00
Total Obligated	\$9,770,000.00	\$10,711,831.00
Total Funds Drawdown	\$5,188,393.27	\$5,188,393.27
Program Funds Drawdown	\$5,188,393.27	\$5,188,393.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,595,608.84	\$5,385,529.96
Match Contributed	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		58.96%
Overall Benefit Percentage (Actual)		48.63%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,963,471.95	\$0.00
Limit on Admin/Planning	\$3,308,981.30	\$1,120,785.50
Limit on State Admin	\$0.00	\$311,125.50

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

## Overall Progress Narrative:

MDHA and THF continued operating the Homeowner Rehab program, which provides assistance to owner-occupants of flood damaged homes. During the quarter, 19 loans/grants were awarded. Expenditures for the quarter totaled \$2,595,608.84, for the following activities: Administration, Homeowner Rehab, and Long Term Recovery planning.

Also during the quarter, the City worked on preparing and submitting a Substantial Amendment to the Disaster Recovery Plan for the second allocation of \$22,357,982. The City submitted Amendment One to HUD in August.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1000, Administration	\$311,125.50	\$0.00	\$311,125.50
1410, Housing - URGENT NEED	\$0.00	\$4,790,000.00	\$0.00





1411, Housing - LMI	\$0.00	\$4,610,000.00	\$0.00
1412, Planning	\$0.00	\$831,831.00	\$0.00
1413, Administration - MDHA	\$0.00	\$365,000.00	\$0.00
1414, Administration - Housing Fund	\$0.00	\$135,000.00	\$0.00
2000, Planning	\$809,660.00	\$0.00	\$809,660.00
3000, Housing	\$4,067,607.77	\$0.00	\$4,067,607.77
4000, Infrastructure	\$0.00	\$0.00	\$0.00
5000, Recovery	\$0.00	\$0.00	\$0.00



## Activities

<b>Grantee Activity Number:</b>	<b>1001</b>
<b>Activity Title:</b>	<b>Program Administration-THF</b>

**Activity Category:**

Administration

**Project Number:**

1000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:****Responsible Organization:**

The Housing Fund

**Overall****Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$295,000.00

**Total Budget**

\$0.00

\$295,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$31,925.26

\$31,925.26

**Program Funds Drawdown**

\$31,925.26

\$31,925.26

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$31,925.26

\$31,925.26

The Housing Fund

\$31,925.26

\$31,925.26

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Expenses related to the administration of disaster recovery programs administered by The Housing Fund in accordance with this Action Plan.

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

THF continued administering the Homeowner Rehab program as a subrecipient. Activities include intake, eligibility determination, loan servicing, and other administrative tasks.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1002</b>
<b>Activity Title:</b>	<b>Program Administration-MDHA</b>

**Activity Category:**

Administration

**Project Number:**

1000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$1,055,000.00

**Total Budget**

\$0.00

\$1,055,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$279,200.24

\$279,200.24

**Program Funds Drawdown**

\$279,200.24

\$279,200.24

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$188,911.95

\$280,622.00

Nashville-Davidson Metropolitan Development and Housing

\$188,911.95

\$280,622.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Expenses related to the administration of disaster recovery programs administered by the Metropolitan Development and Housing Agency (MDHA).

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

MDHA performed overall grants management functions and worked on preparing and submitting the Substantial Amendment, which included developing project budgets for proposed activities.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>1400-001</b>
<b>Activity Title:</b>	<b>Rehab, Program Delivery</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$290,000.00

\$400,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**
**Location Description:**

Metropolitan Nashville Davidson County

**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37013</b>
<b>Activity Title:</b>	<b>URGENT NEED 37013</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$50,000.00

\$50,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities in 37013 for non low mod home owners.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>1410 - 37027</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37027</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for NON low mod households in 37027 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>1410 - 37072</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37072</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$25,000.00

\$25,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for NON low mod households in 37072 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37076</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37076</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation Activities for non low mod households in the 37076 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>1410 - 37080</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37080</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Cancelled

**Project Number:**

1410

**Project Title:**

Housing - URGENT NEED

**Projected Start Date:**

05/01/2010

**Projected End Date:**

05/01/2015

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:****National Objective:**

Urgent Need

**Responsible Organization:**

The Housing Fund

**Overall****Jul 1 thru Sep 30, 2011****To Date****Total Projected Budget from All Sources**

N/A

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37080 zip code.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>1410 - 37115</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37115</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$110,000.00

\$110,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in 37115 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/5	0



# Owner Households	0	0	0	0/0	0/0	0/5	0
--------------------	---	---	---	-----	-----	-----	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37138</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37138</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$175,000.00

\$175,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation Activites for non low mod households in the 37138 zip codes.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37189</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37189</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37189 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>1410 - 37201</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37201</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$85,000.00

\$85,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37201 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>1410 - 37203</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37203</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$30,000.00

\$30,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37203 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>1410 - 37204</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37204</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37204 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37205</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37205</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$220,000.00

\$220,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37205 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37206</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37206</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Cancelled

**Project Number:**

1410

**Project Title:**

Housing - URGENT NEED

**Projected Start Date:**

05/01/2010

**Projected End Date:**

05/01/2015

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:****National Objective:**

Urgent Need

**Responsible Organization:**

The Housing Fund

**Overall****Jul 1 thru Sep 30, 2011****To Date****Total Projected Budget from All Sources**

N/A

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$220,000.00

\$220,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in 37206 zip code.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37207</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37207</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$400,000.00

\$400,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in 37207.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Singlefamily Units	0	0/20

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/0	0/0	0/20	0
# Owner Households	0	0	0	0/0	0/0	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37208</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37208</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Cancelled

**Project Number:**

1410

**Project Title:**

Housing - URGENT NEED

**Projected Start Date:**

05/01/2010

**Projected End Date:**

05/01/2015

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:****National Objective:**

Urgent Need

**Responsible Organization:**

The Housing Fund

**Overall****Jul 1 thru Sep 30, 2011****To Date****Total Projected Budget from All Sources**

N/A

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$30,000.00

\$30,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37208 zip code.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37209</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37209</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$45,000.00

\$45,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37209 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37210</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37210</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$70,000.00

\$70,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37210 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>1410 - 37211</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37211</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$80,000.00

\$80,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37211 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37214</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37214</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:****Responsible Organization:**

The Housing Fund

**Overall****Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$450,000.00

\$450,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation Activities for non low mod households in the 37214 zip code.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37215</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37215</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Cancelled

**Project Number:**

1410

**Project Title:**

Housing - URGENT NEED

**Projected Start Date:**

05/01/2010

**Projected End Date:**

05/01/2015

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:****National Objective:**

Urgent Need

**Responsible Organization:**

The Housing Fund

**Overall****Jul 1 thru Sep 30, 2011****To Date****Total Projected Budget from All Sources**

N/A

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$60,000.00

\$60,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37215 zip code.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37216</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37216</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$290,000.00

\$290,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation Activities for non low mod households in the 37216 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37217</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37217</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$90,000.00

\$90,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37217 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37218</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37218</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$360,000.00	\$360,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37218 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/18
<b># of Singlefamily Units</b>	0	0/18

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>



# of Households	0	0	0	0/0	0/0	0/18	0
# Owner Households	0	0	0	0/0	0/0	0/18	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>1410 - 37220</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37220</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$80,000.00

\$80,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37220 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37221</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37221</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$1,400,000.00

\$1,400,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation Activites for NON low mod households in 37221 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/60
# of Singlefamily Units	0	0/60

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%





# of Households	0	0	0	0/0	0/0	0/60	0
# Owner Households	0	0	0	0/0	0/0	0/60	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1410 - 37229</b>
<b>Activity Title:</b>	<b>URGENT NEED - 37229</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1410

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Housing - URGENT NEED

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for non low mod households in the 37229 zip code.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37013

**Activity Title:** LMI - 37013

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$180,000.00

\$180,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities of owner occupied properties in the 37013 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37027

**Activity Title:** LMI - 37027

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in 37027 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37076

**Activity Title:** LMI - 37076

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37076 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37080

**Activity Title:** LMI - 37080

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37080 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37115

**Activity Title:** LMI - 37115

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$300,000.00

\$300,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37115 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/15
# of Singlefamily Units	0	0/15

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/15	0/0	0/15	0
# Owner Households	0	0	0	0/15	0/0	0/15	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



**Grantee Activity Number:** 1411 - 37138

**Activity Title:** LMI - 37138

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$120,000.00

\$120,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37138 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37189

**Activity Title:** LMI - 37189

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37189 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Singlefamily Units	0		0/1	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%





# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



**Grantee Activity Number:** 1411 - 37201

**Activity Title:** LMI - 37201

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$25,000.00

\$25,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37201 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37203

**Activity Title:** LMI - 37203

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$50,000.00

\$50,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37203 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37204

**Activity Title:** LMI - 37204

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$65,000.00

\$65,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37204 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37205

**Activity Title:** LMI - 37205

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$35,000.00

\$35,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37205 zip code

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37206

**Activity Title:** LMI - 37206

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$85,000.00

\$85,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37206 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37207

**Activity Title:** LMI - 37207

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$240,000.00

\$240,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation Activities for low mod households in the 37207 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37208

**Activity Title:** LMI - 37208

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$100,000.00

\$100,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37208 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37209

**Activity Title:** LMI - 37209

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$280,000.00

\$280,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37209 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37210

**Activity Title:** LMI - 37210

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$30,000.00

\$30,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37210 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



**Grantee Activity Number:** 1411 - 37211

**Activity Title:** LMI - 37211

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$120,000.00

\$120,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37211 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37214

**Activity Title:** LMI - 37214

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$300,000.00

\$300,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37214 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37215

**Activity Title:** LMI - 37215

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$30,000.00

\$30,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37215 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%





# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37216

**Activity Title:** LMI - 37216

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$250,000.00

\$250,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37216 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37217

**Activity Title:** LMI - 37217

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$60,000.00

\$60,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37217 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37218

**Activity Title:** LMI - 37218

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$600,000.00

\$600,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37218 households.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/30	
# of Singlefamily Units	0		0/30	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/30	0/0	0/30	0
# Owner Households	0	0	0	0/30	0/0	0/30	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37220

**Activity Title:** LMI - 37220

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37220 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

**Grantee Activity Number:** 1411 - 37221

**Activity Title:** LMI - 37221

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$1,600,000.00

\$1,600,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation Activites for low mod households in 37221 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---



**Grantee Activity Number:** 1411 - 37229

**Activity Title:** LMI - 37229

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

1411

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Cancelled

**Project Title:**

Housing - LMI

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Housing Fund

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$20,000.00

\$20,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Rehabilitation activities for low mod households in the 37229 zip code.

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1412-1403</b>
<b>Activity Title:</b>	<b>Metro Gov't Planning</b>

**Activity Category:**

Planning

**Project Number:**

1412

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Cancelled

**Project Title:**

Planning

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Metropolitan Government Nashville Davidson County

**Overall**

	<b>Jul 1 thru Sep 30, 2011</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$831,831.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
 <b>Match Contributed</b>	 \$0.00	 \$0.00

**Activity Description:**

The housing activities and LTCRP described in the Action Plan will contribute to the long-term recovery of households, restoration of infrastructure, and economic revitalization by:

- Making substandard housing safe, sanitary, and secure;
- Promoting homeownership;
- Preventing proliferation of blight caused by vacant lots and abandoned homes;
- Investing in neighborhoods in danger of disinvestment;
- Leveraging private investment in blighted, flood-impacted areas;
- Preventing disruptions caused by mass relocation;
- Facilitating household financial stability;
- Developing economic revitalization strategies, with an emphasis on job creation and needed development;
- providing an overlay for neighborhood and community enhancement within a sustainable framework.

**Location Description:**

Metropolitan Nashville Davidson County

**Activity Progress Narrative:**

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1414-0001</b>
<b>Activity Title:</b>	<b>Administration - Housing Fund</b>

**Activity Category:**

Administration

**Project Number:**

1414

**Projected Start Date:**

05/01/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Cancelled

**Project Title:**

Administration - Housing Fund

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$135,000.00

\$135,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration line item for the Housing Fund activities.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>1414-0002</b>
<b>Activity Title:</b>	<b>Administration - MDHA</b>

**Activity Category:**

Administration

**Project Number:**

1413

**Projected Start Date:**

05/01/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Cancelled

**Project Title:**

Administration - MDHA

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$365,000.00

\$365,000.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration Line Item for MDHA.

**Location Description:**
**Activity Progress Narrative:**
**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Community Development Block Grant	\$0.00
Total Other Funding Sources	\$0.00

---

<b>Grantee Activity Number:</b>	<b>2001</b>
<b>Activity Title:</b>	<b>Long Term Recovery Plan</b>

**Activity Category:**

Planning

**Project Number:**

2000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Metropolitan Government Nashville Davidson County

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$1,239,813.00

**Total Budget**

\$0.00

\$1,239,813.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$809,660.00

\$809,660.00

**Program Funds Drawdown**

\$809,660.00

\$809,660.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$809,660.00

\$809,660.00

Metropolitan Government Nashville Davidson County

\$809,660.00

\$809,660.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

With funding from the initial allocation, Metro Nashville began a long-term community recovery planning process, gathering input from the community to prepare recommendations related to a Long-Term Recovery Plan (LTRP). A copy of the LTRP is available at

<http://www.nashvillerecovery.com/docs/longterm/NashvilleLTRP.pdf>.

The LTRP is a starting point that provides a framework for evaluating, coordinating, and prioritizing recovery efforts. Continued long-term recovery planning will aid the City in identifying projects and programs that can be implemented by the public, private, and non-profit sectors to address the restoration of infrastructure, housing, and transportation, and the economic vitality of Nashville.

Planning activities are presumed to meet a National Objective under 24 CFR 570.208(d)(4).

**Location Description:**

Metropolitan Nashville-Davidson County

**Activity Progress Narrative:**

The City was reimbursed for planning costs incurred since the date of the flood - May 1, 2010. The City completed the Long-Term Community Recovery Plan (LTCRP), which focused on four specific areas of recovery: housing, economic development, social services, and neighborhood enhancement.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>3001</b>
<b>Activity Title:</b>	<b>Homeowner Rehab Loan &amp; Grant-LMI</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$7,253,000.00

**Total Budget**

\$0.00

\$7,253,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$1,893,649.92

\$1,893,649.92

**Program Funds Drawdown**

\$1,893,649.92

\$1,893,649.92

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$973,518.72

\$2,053,144.21

The Housing Fund

\$973,518.72

\$2,053,144.21

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Loan/grant program for repair/rehabilitation of homes owned/occupied by LMI households

**Location Description:**

Metropolitan Nashville-Davidson County, TN

**Activity Progress Narrative:**

During the quarter, 13 new laons and/or grant awards were made. Accomplishment data will be entered as cases are complete.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/342
# of Singlefamily Units	0	0/342

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	0	0	0/86	0/256	0/342	0
# Owner Households	0	0	0	0/86	0/256	0/342	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>3002</b>
<b>Activity Title:</b>	<b>Homeowner Rehab Grant/Loan Program-Urgent Need</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

The Housing Fund

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$7,027,000.00

**Total Budget**

\$0.00

\$7,027,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$2,029,621.09

\$2,029,621.09

**Program Funds Drawdown**

\$2,029,621.09

\$2,029,621.09

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$568,367.91

\$2,066,663.49

The Housing Fund

\$568,367.91

\$2,066,663.49

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Homeowner rehab grant/loan program for non-LMI households under Urgent Need National Objective.

**Location Description:**

Countywide: Nashville/Davidson County, TN

**Activity Progress Narrative:**

Six new loan and/or grant awards were made during the quarter. Accomplishment data will be entered as cases are completed.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# of Housing Units	0	0/258
# of Singlefamily Units	0	0/258



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/258	0
# Owner Households	0	0	0	0/0	0/0	0/258	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

<b>Grantee Activity Number:</b>	<b>3003</b>
<b>Activity Title:</b>	<b>Homeowner Rehab Loan/Grant Program (LMI)- Delivery</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/01/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$204,000.00

**Total Budget**

\$0.00

\$204,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$84,255.00

\$84,255.00

**Program Funds Drawdown**

\$84,255.00

\$84,255.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$15,855.00

\$84,555.00

Nashville-Davidson Metropolitan Development and Housing

\$15,855.00

\$84,555.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Delivery costs incurred by MDHA that are directly related to the Homeowner Rehab Loan/Grant program for LMI households. Costs include inspections and lead-based paint activities.

**Location Description:**

Nashville-Davidson County, Tennessee

**Activity Progress Narrative:**

MDHA staff performed inspections for cases related to activity number 3001. Other costs incurred under this activity are associated with addressing lead-based paint hazards at these homes. Accomplishment data will be reported in 3001.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/100
<b># of Singlefamily Units</b>	0	0/100



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/25	0/75	0/100	0
# Owner Households	0	0	0	0/25	0/75	0/100	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>3004</b>
<b>Activity Title:</b>	<b>Homeowner Loan/Grant Program (UN) - Delivery</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3000

**Projected Start Date:**

05/10/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing

**Projected End Date:**

05/10/2015

**Completed Activity Actual End Date:**
**Responsible Organization:**

Nashville-Davidson Metropolitan Development and Housing

**Overall**
**Total Projected Budget from All Sources**
**Jul 1 thru Sep 30, 2011**

N/A

**To Date**

\$196,000.00

**Total Budget**

\$0.00

\$196,000.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$60,081.76

\$60,081.76

**Program Funds Drawdown**

\$60,081.76

\$60,081.76

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$7,370.00

\$58,960.00

Nashville-Davidson Metropolitan Development and Housing \$7,370.00

\$58,960.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Delivery costs incurred by MDHA directly related to the Homeowner Loan/Grant program for non-LMI households (under the Urgent Need National Objective). Costs include inspections and lead-based paint activities.

**Location Description:**

Nashville-Davidson County, TN

**Activity Progress Narrative:**

MDHA staff performed inspections for cases related to activity number 3002. Other costs incurred under this activity are associated with addressing lead-based paint hazards at these homes. Accomplishment data will be reported in 3002.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/50
<b># of Singlefamily Units</b>	0	0/50

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/50	0
# Owner Households	0	0	0	0/0	0/0	0/50	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources